Bell Canyon Preservation Trailhead Timeline

Status as of February 26, 2018

1. Tenant/guests off property	Complete
2. Internal Stakeholders Meeting	Complete
3. Prioritization/Goals to Accomplish	Complete
4. Scoping & Programming	Complete
5. Budget	Complete
6. Utah Outdoor Recreation Grant Deadline	Complete
7. RFP for Consultant Selection	Complete
8. Deadline for Property Removal by Richardson	Has past but they are
continuing to remove items due to site clean-up dela	ays
9. Site Clean Up	Delayed due to weather
10. Public Outreach I & Preliminary Design	March/April 2019
11. Phase II Environmental Study	May 2019
12. Geotech Study	May 2019
13. Alta Survey	May 2019
14. Annexation & Re-Zone (Open Space Zone)	June 2019
15. Design	June 2019
16. Phasing	July 2019
$17. \\ Public Outreach II (Neighborhood meeting for PC)$	September 2019
18. Finalize Design	October 2019
19. Planning Commission (Public Hearing)	November 2019
a. Site Plan Review	
b. Conditional Use Process	
20. Bid Construction	January – February 2020
21. Start Construction	April 2020
22. Dedication of Ribbon Cutting	August 2020

Bell Canyon Preservation Trailhead & Granit Trail Head







Bell Canyon Preservation Trailhead 30% Slope area







